



Address	Map and Lot	Permit Number	Contractor Name	Inspector
32 Fairlawn Ln	77-121A	5809	Finnegan Development	dpavlik msprague
Date	Material	Depth of Cover	Amount	
9/15/2014	6x6 AC to PVC Fern Co	8.0 ft	1-Connect to existing stub	
	4" x 6" PVC Fern Co		1	
	6" PVC Pipe - SDR 35	2.5 ft	48 ft	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.