



Address	Map and Lot	Permit Number	Contractor Name	Inspector
4 Burroughs Rd	62-26	6048	J. W. Sullivan Corp.	msprague dpavlik
Date	Material	Depth of Cover	Amount	
6/18/2015	6x6 AC to PVC Fern Co	5 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35		32 ft	
	22° Bend		1	
	6" PVC Pipe - SDR 35		34 ft	
	6" PVC Clean out		1	
	22° Bend		1	
	6" PVC Pipe - SDR 35		5.5 ft ft to house	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.