



Address	Map and Lot	Permit Number	Contractor Name	Inspector
3 Page Rd	29-71	6064	Taylor Excavation	msprague
Date	Material	Depth of Cover	Amount	
1/23/2015	6x6 AC to PVC Fern Co 6" PVC Pipe - SDR 35	5.5 ft	1-Connect to existing line 48 ft to HSE	
Type of work completed				

New 6" PVC sewer service installed to new garage, connection to existing line.