



Address	Map and Lot	Permit Number	Contractor Name	Inspector
12 Cooke Rd	61-36	6313	Lakeside Excavation	msprague
Date	Material	Depth of Cover	Amount	
7/29/2015	6x6 PVC to Clay Fern co	6.5 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35		55 ft	
	22.5° Bend		1	
	6" PVC Pipe - SDR 35		3 ft	
	22.5° Bend		1	
	6" PVC Pipe - SDR 35		3 ft	
	22.5° Bend		1	
	6" PVC Pipe - SDR 35		3 ft	
	6" PVC Clean out		1	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to main.