



Address	Map and Lot	Permit Number	Contractor Name	Inspector
2 Edna St	58-168		Iovino Excavating	msprague
Date	Material	Depth of Cover	Amount	
10/20/2014	6x6 AC to PVC Fern Co 6" PVC Pipe - SDR 35 PVC Clean Out	7.5 ft	1-Connect to existing Main ft to Clean out 1	
	4x6 PVC to PVC Fern Co 4" PVC Pipe - SDR 35	6.5 ft	1 48 ft off HSE	
Type of work completed				
New 6" PVC sewer service installed to new house, connection to existing Main.				