



Address	Map and Lot	Permit Number	Contractor Name	Inspector
16 Gleason Rd	71-115	6232	McKee, Bruce J. Inc	dpavlik
Date	Material	Depth of Cover	Amount	
6/23/2015	6x6 PVC to PVC Fern Co	8.5 ft	1-Connect to existing wye	
	6" PVC Pipe - SDR 35		1 ft	
	22° Bend		1	
	6" PVC Pipe - SDR 35		33.8 ft	
	45° Bend		1	
	6" PVC Pipe - SDR 35		1 ft	
	6" PVC Clean out	6 ft	1	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.