



Address	Map and Lot	Permit Number	Contractor Name	Inspector
10 Hawthorne	77-12	5940	Tocci, Sean S. Excavating, Inc.	msprague
Date	Material	Depth of Cover	Amount	
10/14/2014	6x6 AC to PVC Fern Co	4.5 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35		32 ft to Clean out	
	4x6 PVC Fern Co		1	
	PVC Clean Out		1	
	6" PVC Pipe - SDR 35		4 ft to HSE	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.