



Address	Map and Lot	Permit Number	Contractor Name	Inspector
15 Hickory St	65-161	5801	McLaughlin, James M. Inc.	msprague
Date	Material	Depth of Cover	Amount	
10/20/2014	6x6 AC to PVC Fern Co	5 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35		53 ft to Clean out	
	PVC Clean Out		1	
	4x6 PVC to PVC Fern Co		1	
	4" PVC Pipe - SDR 35	7 ft	2 ft off HSE	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.