



Address	Map and Lot	Permit Number	Contractor Name	Inspector
37 Normandy Rd	25-62	5803	McLaughlin, James M. Inc.	msprague
Date	Material	Depth of Cover	Amount	
9/30/2014	6x6 AC to PVC Fern Co	4.4 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35		73 ft to 22 degree bend	
	PVC 22 degree Bend	4.5 ft	1	
	6" PVC Pipe - SDR 35	4.5 ft	5 ft to HSE	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.