



Address	Map and Lot	Permit Number	Contractor Name	Inspector
9 Peachtree Rd	53-16	5805	McLaughlin, James M. Inc.	dpavlik
Date	Material	Depth of Cover	Amount	
4/17/2015	6x6 Fern Co	5 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35		46.5 ft to Clean out	
	PVC Clean out	7 ft	1	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.