



Address	Map and Lot	Permit Number	Contractor Name	Inspector
14 Pineknoll Rd	88-4	6107	McLaughlin, James M. Inc.	msprague
Date	Material	Depth of Cover	Amount	
4/17/2015	6x6 Fern Co	9 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35		64 ft to Clean out	
	PVC Clean out	6.75 ft	1	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.