



Address	Map and Lot	Permit Number	Contractor Name	Inspector
5 Sunnyknoll Terr	71-57	5884	McLaughlin, James M. Inc.	dpavlik
Date	Material	Depth of Cover	Amount	
10/1/2014	6x6 AC to PVC Fern Co	6.6 ft	1-Connect to existing stub	
	6" PVC Pipe - SDR 35	6.6 ft	63 ft to 45 degree bend	
	45 degree PVC Bend	6.6 ft	1	
	6" PVC Pipe - SDR 35	6.6 ft	3 ft to 45 degree bend	
	45 degree PVC Bend	6.6 ft	1	
	6" PVC Pipe - SDR 35	6.6 ft	2 ft to Clean out	
	PVC Clean out	6.6 ft	6 ft to HSE	
Type of work completed				

New 6" PVC sewer service installed to new house, connection to existing stub.