

Name Warren E. Russell

Service No. 13

Address 15 Woburn Street

15 Woburn Street

Location

Kind of Pipe

Size 6"

Size of Main 8"

~~RENEWAL~~—Renewal—~~RENEWAL~~ W.O.#9589

Location


MAY 2 1966

Date	Material	Amount	Total	Date	Amount
3-16-65	Labor	131.67		3-15-65	250 00
3-17-65	"	81.60		1-25-67	143 52
3-18-65	"	69.36		3-18-58	393 52
4-20-65	"	21.21	303.84	8' 6" Clay Pipe	
	10% O.H.	30.38	334.22		
	96' 6" Transite pipe @.82		78.72		
	1 bag cement		1.50		
	1 11 1/2" transite bend		4.09		
	3 6" 11 1/2" Transite Elbows @2.35		7.05		
	25 x 8 Patch		66.66		
	7 yds. Loam @3.00		21.00		
	8 hrs. Town Shovel @6.50		52.00		
	5 hrs. Town Truck @3.00		15.00		
	1 hr. Compressor		5.00		
	2 hrs. Loader @4.00		8.00		
			593.24		
	<del>373.32</del> x 1 1/2 = 393.52 25				143 52

TOWN OF LEXINGTON — BOARD OF PUBLIC WORKS  
DATE

SEWER DIVISION

Sketch of Service Here



Connection made in \_\_\_\_\_ Street.  
Remarks: Original Service 8-1-99 (90'-6" Sewer Pipe, 1-6" 1/8 Bend)  
Work completed