



Address	Map and Lot	Permit Number	Contractor Name	Inspector
41 Woburn Street	48 - 274B	5353	McLaughlin	dpavlik
Date	Material	Depth of Cover	Amount	
10/8/13	6x6 AC to PVC Fern Co	4.5 ft	Connect to existing stub	
	45 degree bend 6" PVC	4.5 ft	Connect to Fern Co.	
	6" PVC Clean Out	4.5 ft	Connect to 45 degree bend	
	6 " PVC	4.5 ft	23.5 Feet to bend	
	45 degree bend 6" PVC	4.0 ft	1	
	6 " PVC	4.0 ft	24 Feet to bend	
	6" PVC Clean Out	4.0 ft	Connect to 45 degree bend	

Type of work completed

**New 6" PVC sewer service installed to new house, connection to existing stub.**