

WATER SERVICE RECORD

Name Lexland Const. Corp.

Service No. 193

Address ~~Lot 17 Dewey Road~~

House # 5

7302, 7303

Location #5 Dewey Road

Lot #17

~~Repair & Renewal~~ - New Service

Comm. 11-18-57

Date	Material	Amount	Total	Date	Amount
9/23/57	Labor	3 80		9-3-57	Deposit \$ 100 00
	10% overhead	38	4 18	11-18-57	Refund \$ 55 57
	80' - 3/4" Copper tubing @ .375	30 00			\$ 44 13
	1 - 3/4" Cx 1/2 I.W.H. Stop & Waste	4 96			NON CHARGE
	2 - 3/4" C. Unions (3 pt.) @ 2.27	4 54		12/20/56	Labor 3 39
	1 hr. trucking		75		33' 3/4" Copper tubing @ .4396 14 51
			44 43		1 3/4" C Corp Cock 4 64
					1 3/4" C Curb Cock 5 94
					1 Box & Rod 4 62
					1 1/2 Straight Tail Piece 50
					33 60
					1 - 1/2 Straight tailpiece 50
					1 - 1/2 Offset tailpiece 50
					34 60
					\$ 100 Applied to w. N. C. #1911

DATE _____

TOWN OF LEXINGTON — BOARD OF PUBLIC WORKS

WATER DIVISION

Sketch of Service Here

A large grid of graph paper, consisting of 20 columns and 20 rows, intended for sketching service details.

Connection made in Street. Work completed

Remarks:
.....
.....