

WATER SERVICE RECORD

2932

Name Myles Somers

Service No. 320

(1952)

Address 151 Pleasant Street

Location Lexington

~~XXXXXXXXXX~~ New Service COM.2-16-53

Date	Material	Amount	Total	Date	Amount
1/5/53	Labor	10 29		11-25-52 Deposited	75 10
	10% overhead	1 03	11 32	2-16-53 Refunded	7 53
	60' - 3/4" copper tubing @ .34	20 40		<u>NON CHARGE</u>	67 47
	1 - 3/4" C x 1/2 I.W.H. stop & waste	4 00		1/5/53 Labor	10 29
	4 hrs. Littlefield shovel @ 7.00	28 00		10' - 3/4" copper tubing @ .34	3 40
	1 hr. trucking		75	1 - 3/4" C. corp-cock	4 33
	patching 3 x 3		3 00	1 - 3/4" C x 3/4" C. curb cock	4 67
			67 47	1 box and rod	3 90
				1 - 1/2 offset tail piece	50
				1 - 1/2 straight tail piece	50
				1 hr. Littlefield shovel	7 00
				1 hr. trucking	75
				8- - '94	35 34
				Copper	
				1 1/2" Corp Coc K	
				1 1/2" x 3/4" Reducer	

DATE _____

TOWN OF LEXINGTON — BOARD OF PUBLIC WORKS

WATER DIVISION

Sketch of Service Here

A large grid of graph paper, consisting of 20 columns and 20 rows, intended for sketching service details.

Connection made in Street. Work completed

Remarks:
.....
.....